...ERSTMAN ASKED WHEN WELDING WILL PROCEED ON THE LARGE CHILLED WATER PIPING. MR. ... STATED THAT SAME WILL START THIS WEEK. MR. GERSTMAN REQUESTED CONCENTRATION ...DING OF JOINTS FROM THE 10TH FLOOR UP. HE ASKED THAT AS SOON AS THE X-RAY ... IS COMPLETED THAT PIPE COVERING PROCEED SO THAT PARTITION ENCLOSURE MAY BE ...ITED. HE STATED THAT IF A LEAK DEVELOPS DURING FUTURE TESTING GYPSUM PLANK WILL ...MOVED AT NO COST TO SAND-COURTER TO PERMIT REPAIRS. THIS PROCEDURE WILL BE ...ITUTED TO EXPEDITE PARTITION ENCLOSURE.

...STOCKER STATED THAT THE WALL OF ELEVATOR SHAFT #5 ADJACENT TO THE LARGE CHILLED ...ER LINE SHAFT MAY BE INSTALLED RIGHT AWAY TO EXPEDITE WORK ON ELEVATOR #5. THIS ...ILL NOT INTERFERE WITH SAND-COURTER'S WELDING, TESTING AND COVERING OPERATION.

9. MR. GERSTMAN ASKED THAT SAND-COURTER EXPEDITE THE TESTING OF THE STEAM MAIN RISERS ON THE NORTH SIDE OF THE CORE. MR. STOCKER REPLIED THAT THIS TESTING MUST AWAIT THE COMPLETION OF THE "LOOP" AT THE LOBBY CEILING FOR WHICH THE SCAFFOLD HAS ONLY JUST BEEN MADE AVAILABLE. (MR. STOCKER INDICATED THAT TEMPORARY LIGHT IS NEEDED ON TOP OF THIS SCAFFOLD. MR. QUINN WILL CHECK AFTER THE MEETING AND WILL EXPEDITE). MR. GERSTMAN ASKED THAT TESTING PROCEED WITHOUT THE "LOOP". HE ASKED THAT A TEMPORARY PLATE BE WELDED AT THE BOTTOM OF THE LINE INSTEAD. MR. STOCKER WILL DISCUSS AFTER THE MEETING.

10. MR. SEID WILL CHECK PENETRATIONS IN PARTITION WALLS (DAMPERS, ETC.) THIS AFTERNOON.

11. MR. GERSTMAN ASKED MR. FREDERICKS WHETHER ANY OF HIS WORK WILL STOP THE ENCLOSURE OF PLUMBING SHAFTS BY MAY 15TH. MR. FREDERICKS STATED THAT THE ONLY POSSIBLE PROBLEM WOULD BE THE AVAILABILITY OF VALVES FOR THE SOAP DISPENSING SYSTEM. DELIVERY OF SAME IS BEING PREVENTED BY THE TRUCK STRIKE. JARCHO IS ATTEMPTING TO OBTAIN A NUMBER OF THESE VALVES IN ORDER NOT TO HOLD UP PARTITION ENCLOSURE.

12. MR. GERSTMAN ASKED MR. QUINN WHETHER THERE WERE ANY PROBLEMS FOR NAGER IN KEEPING AHEAD OF PARTITION WORK. MR. QUINN REPLIED THAT NAGER IS NIPPLING AS REQUIRED AND IS STAYING AHEAD OF PARTITION INSTALLATION.

13. MR. HUGHES ASKED MR. LUCARELLI TO EXPEDITE PARTITION ENCLOSURE AROUND ELEVATOR BANKS A, B AND C FROM THE 9TH FLOOR DOWN. MR. LUCARELLI STATED THAT HE IS NOW HAVING A PROBLEM IN RECEIVING METAL COMPONENTS BECAUSE OF THE TRUCK STRIKE. HE IS ARRANGING FOR RAILWAY SHIPPING INSTEAD AND WILL CHECK WITH MR. BORLAND TO EXPEDITE.

14. MR. LUCARELLI INDICATED THAT THE SCAFFOLD IN THE LOBBY OF TOWER "A" IS NOW COMPLETE NORTH OF THE CORE. THE AREA EAST OF THE CORE WILL BE COMPLETED THIS FRIDAY. THE AREA WEST OF THE CORE WILL BE COMPLETED BY MAY 8TH AND THE AREA SOUTH OF THE CORE WILL BE COMPLETED BY MAY 15TH.

ALCOA - April 29, 1970

1. MR. SORRELL REPORTED THAT A TRUCKLOAD OF NEW CAFCO FIREPROOFING MATERIAL WAS RECEIVED THIS MORNING AND THAT INSTALLATION OF SAME FOR THE CURTAIN WALL HAS BEGUN FROM THE 16TH FLOOR ON UP. ENOUGH MATERIAL HAS BEEN RECEIVED FOR FOUR FLOORS ONLY WHICH WILL BE APPLIED. FURTHER DELIVERIES OF MATERIAL ARE DEPENDENT ON FINAL UNDERWRITER'S APPROVAL WHICH IS ON THE WAY. MR. SORRELL STATED THAT THIS NEW MATERIAL IS FREE OF ASBESTOS AND THUS MEETS THE RECENT REQUIREMENTS BY THE AIR POLLUTION CONTROL PEOPLE. HE ASKED THAT ALL CONTRACTORS SPREAD THIS WORD TO THE MEN WORKING ON THE JOB.

2. MR. SORRELL STATED THAT COLLYER HAS 62 MEN ON CURTAIN WALL COMPONENT ERECTION. HE ALSO STATED THAT MARIO & DIBONO HAS 57 MEN ON FIREPROOFING APPLICATION. COLLYER IS WORKING WITH FOUR ERECTION CREWS.

3. MR. SORRELL STATED THAT ALCOA IS EXPEDITING A COMPLETE CURTAIN WALL INSTALLATION, INCLUDING GLAZING, FOR 10 COLUMNS WIDE UP TO THE 14TH FLOOR FOR QUALITY CONTROL CHECKING. MR. GERSTMAN ASKED WHEN GLAZING OF COMPLETE FLOORS WILL BEGIN. MR. SORRELL STATED THAT [illegible] WILL BEGIN IN ABOUT TWO WEEKS.

PLAINTIFF'S EXHIBIT PX-515